

Bassett Creek Watershed Management Plan Proposed Schedule

Plan Steps and Commission Actions		Step		2012												2013												2014												2015						
				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A															
1	Establish Steering Committee - Completed																																													
2	Develop Public Outreach Process																																													
3	Notify plan stakeholders - Completed		60d response																																											
4	Visioning (this needs to be completed before "Assess and prioritize issues")																																													
5	Perform Gap analysis, including evaluation of TAC-identified issues.																																													
6	Plan Kickoff and Stakeholder Input Process																																													
	6a. Publish article and online survey																																													
	6b. Identify and train facilitators for small kickoff meetings																																													
	6c. Host large kickoff/plan initiation meeting, smaller group meetings, and final wrap-up meeting																																													
7	Self-assessment and review of current practices (this needs to be completed before "Assess and prioritize issues")																																													
8	Assess and prioritize issues (public involvement component included in item 6c)																																													
9	Establish goals																																													
10	Policymaker's Meeting (City Manager/staff review)																																													
11	Review water quality monitoring activities, water quality monitoring data, and hydrologic & hydraulic modeling																																													
12	Develop water quality and water quantity monitoring plans																																													
13	Review Rules and Standards																																													
14	Develop education & outreach plan																																													
15	Develop implementation plan																																													
16	Establish self-evaluation process																																													
17	Discuss plan organization & look (this needs to be completed before the start of "Complete draft plan")																																													
18	Complete draft plan																																													
19	Approve final draft Plan April 17, 2014																																													
20	Submit draft plan for 60-day review		60d review																																											
21	Compile comments & prepare draft responses																																													
22	Commission approval of responses September 18, 2014																																													
23	Submit responses to reviewers by October 6, 2014																																													
24	Public hearing October 16, 2014		+14 d from 60d or at least +10d from response submittal																																											
25	Revise plan, Commission approval of revised plan December 19, 2014																																													
26	Submit plan for review and BWSR approval March 27, 2015		90d, ~10 years from 8/25/2004 approval																																											
27	Commission adoption of plan April 16, 2015																																													

Indicates duration of activity. X Indicates action to be taken.

TAC Meetings & Topics		Step		2012												2013												2014												2015			
				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A												
1	Assess and Prioritize Issues																			X																							
2	Review Commission Goals																				X																						
3	Review Water Quality & Modeling																			X																							
4	Review Rules & Standards																						X																				
5	Implementation Plan																							X																			
6	Education & Outreach Plan																								X																		
7	Review Comments & Responses																									X																	
8	Review Final Plan Revisions																																										